

JOB PHONE: 9-15-20 DATE OF ORDER: 700 873-8376  
 JOB NAME/LOCATION: 103 Sumac  
 Aspendell  
 TabKapa@hotmail.com

**MARANATHA DRILLING & PUMP SERVICE**  
 "JESUS IS COMING SOON"  
 CA. Contractors Lic. #691892  
 NV. Contractors Lic. #039576  
 AZ. Contractors Lic. #107531  
 22893 Hwy 6 Bishop, Ca 93514  
 Office (760) 933-2390  
 Cell (760)937-7815

TO: Alpine Water Co./Jerry Billings  
 100 Nutcracker 775 781-2948  
 Bishop CA 93514 ORDER TAKEN BY: Matt

TERMS: Total due within \_\_\_\_\_ Days Or A 10% Penalty Will Be Assessed Plus Interest At 1.5% Per Month Or 18% Per Annum. \$25.00 Returned Check Fee. Owners Shall Pay All Attorney Fees For Collection.

DESCRIPTION OF WORK	LABOR HOURS	RATE	AMOUNT	TOTAL MATERIAL	AMOUNT
Remove old pump and install new 3HP 45gpm pump pumed out found that the well dose not keep up with pump had to pull pump out and install new HP#2 1/2 25gpm pump	Travel 3 times 3	150 <sup>00</sup>	450 <sup>00</sup>	2427 <sup>00</sup>	2427 <sup>00</sup>
	on site work. 6	150 <sup>00</sup>	900 <sup>00</sup>	1350 <sup>00</sup>	1350 <sup>00</sup>
WORK ORDERED BY			DATE COMPLETED	TAX	
			10-15-20	July 7.75% TAX 188 09	
SIGNATURE (I hereby acknowledge the satisfactory completion of the above described work.)				Thank You! 396509	
				PAY THIS AMOUNT →	

QTY.	MATERIAL	PRICE	AMOUNT
1	HP 1 1/2 25gpm pump		1561 <sup>00</sup>
1	HP 1 1/2 control box		175 <sup>00</sup>
54'	1 1/4" deep set pipe	4.50	243 <sup>00</sup>
60'	#10 wire	3.50	210 <sup>00</sup>
1	1 1/4" X 2" Bell brass		25 <sup>00</sup>
2	1 1/4" X 6" nipple brass		60 <sup>00</sup>
1	25gpm dose valve		150 <sup>00</sup>
			2427 <sup>00</sup>
	Test for well #1 water level: 39'		
	Start pumping @ 0psi 32gpm pump pulled water level to 51 in 20 minutes that was with #2 well running		
	turned #2 well off the water level in well #1 started to come back up		
	Installed 25gpm dose valve pumping 25gpm water level 46' stable. with well #2 off.		